

PROJECT: KONS - IMMEUBLE BUREAUX ET APPARTEMENTS

TYPE OF CRANE: POTAIN MD 345 LIT
JIB: 65 M
HOISTING HEIGHT: 36,4 M
MAXIMUM CAPACITY: 12 TON
GROUND LEVEL: 0,00 M
ANALYSIS FOR: POSE DE PRÉMURS
LEVEL: LEVEL +1

HOISTING SPEED: 100,00 M/MIN
ROTATION SPEED: 0,80 ROT/MIN
HOIST TRAVEL SPEED: 100,00 M/MIN
TRAVEL SPEED: 0,00 M/MIN
LEVEL OF WORKS: 15,00 M

LOADED MOVEMENTS

MOUVEMENTS / DISTANCES			
ITEM	QUANT.	UNITS	TOTAL (MIN.)
HOIST UP	8,00	M	0,08
ROTATION	90,00	°	0,31
HOIST TRAVEL	20,00	M	0,20
CRANE TRAVEL	0,00	M	0,00
HOIST DOWN	0,00	M	0
			0,59

UNLOADED MOVEMENTS

MOUVEMENTS / DISTANCES			
ITEM	QUANT.	UNITS	TOTAL (MIN.)
HOIST UP	0,00	M	0,00
ROTATION	90,00	°	0,31
HOIST TRAVEL	22,00	M	0,22
CRANE TRAVEL	0,00	M	0,00
HOIST DOWN	8,00	M	0,08
			0,61

OPERATION CYCLE

MOUVEMENTS / DISTANCES			
ITEM	QUANT.	UNITS	TOTAL (MIN.)
SLING OPERATION	2,00	MIN.	2,00
INSTALLATION	10,00	MIN.	10,00
UNSLING OPERATION	2,00	MIN.	2,00
OR			
SINGLE OPERATION/UN	0,00		
			14,00

TOTAL OPERATION: 15,21

COMMENTS: Y COMPRIS RÉGLAGE ET STABILISATION