

AAB REV A 26.04.2016		CLINIQUE MELUN				METRES / CADENCES						
		BAT A N+1				QUANTITES						
				H T	EPAIS.		U	ML	M²/1face	M3		
VOILES	VOILES EXTERIEURS (HT ≤ 4,30m)											
			2.60	0.15		1.00	0.31	0.80	0.12			
			2.60	0.30		1.00	3.24	8.42	2.53			
			3.20	0.20		2.00	13.74	43.98	8.80			
	TOTAL VOILES EXT + HT et EPAISSEUR MOYENNES			3.08	0.22		17.29	53.21	11.44			
	VOILES COURBES											
			3.32	0.15		17.00	14.44	47.93	7.19			
	TOTAL VOILES COURBES + HT et EPAISSEUR MOYENNES			3.32	0.15		14.44	47.93	7.19			
	Acroteres											
			0.96	0.16		1.00	13.26	12.73	2.04			
	TOTAL PREFA			0.96	0.16		1.00	13.26	12.73	2.04		
	VOILES PREMUR SH (HT ≤ 3,80m)				H T	EPAIS,TOT	EP peau T					
			2.95	0.16	0.12	2.00	3.22	9.50	0.38			
			2.95	0.20	0.12	3.00	12.15	35.84	2.87			
			3.20	0.20	0.12	14.00	92.31	295.39	23.63			
	TOTAL PREMUR			3.16	0.08		19.00	107.68	340.73	26.88		
	TOTAL VOILES :						20.00	152.67	454.59	47.55		
	P O T E A U X	MANNEQUINS				2.36	0.20		17.00	25.50	60.18	12.04
POTEAUX RECTANGULAIRES				Section								
		2.50	0.40	0.30	1.00		1.75	0.30				
		2.60	0.40	0.27	1.00		1.74	0.28				
		2.60	0.40	0.40	2.00		4.16	0.83				
		2.60	0.45	0.25	1.00		1.82	0.29				
		2.65	0.40	0.30	6.00		11.13	1.91				
TOTAL POTEAUX RECTANGULAIRES						11.00		20.60	3.61			
TOTAL POTEAUX :						11.00			3.61			
P O U T R E S		POUTRES PREFA PRECONTR.										
	Ep plancher	Largeur	Hauteur Totale	LG DEV/ML	HT / R		U	ML Total	M² Dev	M3		
	0.00	0.30	0.30	0.90	0.30		6.00	38.67	34.80	3.48		
	0.00	0.20	0.30	0.80	0.30		1.00	2.90	2.32	0.17		
	0.00	0.40	0.35	1.10	0.35		1.00	6.75	7.43	0.95		
	TOTAL POUTRES PREFA						8.00	48.31	44.54	4.60		
	POUTRES PREFA CHANTIER											
				LG DEV/ML					M² Dev	M3		
		0.20	0.25	0.70			1.00	1.81	1.27	0.09		
		0.40	0.35	1.10			1.00	5.52	6.07	0.77		
	0.40	0.45	1.30			2.00	14.40	18.71	2.59			
	0.45	0.70	1.85			6.00	26.70	49.40	8.41			
	0.20	0.25	0.70			1.00	1.86	1.30	0.09			
TOTAL ALLEGES PREFA						11.00	50.29	76.76	11.96			
P L A N C H E R S	PLANCHER TRADI											
				H T	EPAIS.				M² total	M3		
				0.25	0.25				11.94	2.98		
				0.25	0.25				12.12	3.03		
				0.70	0.70				264.02	184.81		
	TOTAL PLANCHER TRADI				0.66	←	Ep Moyenne		288.08	190.83		
	ALVEOLAIRE											
		Type	Portée Moyenne	Largeur	H T	D Compr	Nb			M² total	M3 comp	
		0.24	11.50	1.20	0.29	0.08	10.00			134.21	10.74	
	TOTAL DALLES ALVEOLAIRES				0.08	10.00			134.21	10.74		
	PREDALLE											
		Ep Prédalle	Ep Totale	Portée Moyenne	Largeur	H T	D Compr	Nb			M² total	M3 comp
		0.06	0.25	7.45	1.20	0.20	0.19	61.00			537.00	102.03
		0.06	TOTAL PREDALLES			0.19	61.00			537.00	102.03	
TOTAL PLANCHERS :										422.29	201.57	
TOTAL PLANCHERS - TREMIS :										422.29	201.57	